



**MANCHACA FIRE/RESCUE  
PROBATIONARY FIREFIGHTER SKILLS EVALUATION**

**MASTER STREAM OPERATIONS**

**Objective:**

The probationary firefighter shall deploy and operate various master stream devices in a safe and efficient manner.

**Instructions:**

Wearing structural firefighter PPE, the PFF will demonstrate deploying and operating the master stream devices listed on this skill sheet.

**Preparation and Equipment:**

1 Engine  
Deck Gun  
Ground Monitor  
Blitz Fire  
2 ½" or 3" line with Playpipe with 1 3/8" tip  
Firefighter's Structural PPE



**MANCHACA FIRE/RESCUE  
PROBATIONARY FIREFIGHTER SKILLS EVALUATION**

**MASTER STREAM OPERATIONS**

Candidate: \_\_\_\_\_

Date: \_\_\_\_\_

Examiner: \_\_\_\_\_

Test: PASS: \_\_\_\_\_ Retest: PASS: \_\_\_\_\_

FAIL: \_\_\_\_\_

FAIL: \_\_\_\_\_

	TEST		RETEST	
	S	U	S	U
<b>DECK GUN OPERATIONS</b>				
1. Operates Extendagun				
2. Operates elevation and rotation controls				
3. Demonstrates how to aim stream below 35° elevation				
4. Demonstrates changing nozzles (uses stream straightener with smooth bore)				
5. Controls placement of stream				
6. After shutdown, retracts Extendagun, and properly nests deck gun				
<b>GROUND MONITOR OPERATIONS</b>				
1. Removes monitor from deck gun				
2. Deploys monitor base and attaches monitor				
3. Deploys 5" supply hose in loop passing in front of monitor base				
4. Attaches anchor strop to 5" hose				
5. Operates elevation and rotation control, keeping elevation above 35°				
<b>BLITZ FIRE OPERATIONS</b>				
1. Deploys BlitzFire monitor and 3" supply line				
2. Properly places monitor and attaches supply hose				
3. Extends at least 10' of supply hose directly behind monitor				
4. Operates monitor				
<b>PLAYPIPE OPERATIONS</b>				
1. Deploys 2½" or 3" hose with playpipe nozzle with 1⅜" tip				
2. Places nozzle with at least 10' of supply hose directly behind the nozzle				
3. Sits directly on the hose behind the nozzle				
4. Flows stream while controlling reaction force				